



WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT (January 1/06 – August 14/06)

<u>DRILLING ACTIVITY</u>	to Aug. 14/06	To Aug. 15/05	2005 Total
Drilling Licences Issued	244	155	384
Licences Cancelled	4	0	0
Vertical Wells Drilled	245	96	267
Horizontal Wells Drilled	35	4	18
Wells Drilled - Total	280	100	285
Stratigraphic Test Holes Drilled	0	0	0
No. of Metres Drilled	308 557	106 345	303 363
Wells Re-entered	2	0	0
Wells Being Drilled	3	4	1
No. of Active Rigs	6	4	7
Wells Licenced but Not Spudded	66	64	108
Wells Completed as Potential Oil Wells	268	95	274
Wells Abandoned Dry	14	5	11
Wells Drilled but Not Completed	0	0	0
Other Completions	0	0	0
New Wells on Production	136	39	215
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	9	20
Licences Cancelled	0	0	0
Kilometers Licenced	0	484	2 169
Kilometers Run	420	315	1 568
	2006	2005	
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of May	463.86 (73.71)	338.90 (53.85)	
Month of June	461.05 (73.27)	413.68 (65.74)	
<u>OIL PRODUCTION (M3)</u>			
	2005	2004	
Month of December	93 073.7	58 957.7	
Cumulative Thru December 31	811 924.0	637 512.3	

WEEKLY WELL ACTIVITY REPORT**14 August 2006**

Lic. No. 4147 Waskada Unit No. 18 Prov. WIW A11-16-1-25 (WPM)
UWI: 102.11-16-001-25W1.00

Revision to Report of: 08-Aug-2006
Status Date: **31-Jul-2006**

Lic. No. 5187 EOG Waskada 8-17-1-24 (WPM)
UWI: 100.08-17-001-24W1.00

Revision to Report of: 08-Aug-2006
Status Date: **31-Jul-2006**

Lic. No. 5191 EOG Waskada 16- 7-1-24 (WPM)
UWI: 100.16-07-001-24W1.00

Revision to Report of: 08-Aug-2006
Status Date: **31-Jul-2006**

Lic. No. 5192 EOG Waskada 6-17-1-24 (WPM)
UWI: 100.06-17-001-24W1.00

Revision to Report of: 08-Aug-2006
Status Date: **31-Jul-2006**

Lic. No. 5207 EOG Waskada 8-6-1-24 (WPM)
UWI: 100.08-06-001-24W1.00

Revision to Report of: 08-Aug-2006
Status Date: **31-Jul-2006**

Lic. No. 5210 EOG Waskada 14-17-1-24 (WPM)
UWI: 100.14-17-001-24W1.00

Revision to Report of: 08-Aug-2006
Status Date: **31-Jul-2006**

Lic. No. 5211 EOG Waskada 16-17-1-24 (WPM)
UWI: 100.16-17-001-24W1.00

Revision to Report of: 08-Aug-2006
Status Date: **31-Jul-2006**

Lic. No. 5337 EOG Waskada 10-17-1-24 (WPM)
UWI: 100.10-17-001-24W1.00

Revision to Report of: 08-Aug-2006
Status Date: **31-Jul-2006**

Lic. No. 5672 Rideau Sinclair 1-13-8-29 (WPM)
UWI: 100.01-13-008-29W1.00

Revision to Report of: 14-Nov-2005
Contractor: **Ammonite Drilling Ltd. – Rig #1**

Spud Date: 09-Aug-2006
K.B. Elevation: 516.71 m
Surface Casing: 219.1 mm @ 124.00 m with 8.4 t
Finished Drilling: 13-Aug-2006
Total Depth: 848 m
Rig Released: 14-Aug-2006
Status: Abandoned Dry (ABD D)
Status Date: 14-Aug-2006

Lic. No. 5708 Tundra Sinclair Prov. 14-2-8-29 (WPM)
UWI: 100.14-02-008-29W1.00

Status: Completing (COMP)
Status Date: 10-Aug-2006

Lic. No. 5813 Tundra Sinclair Prov 9-2-8-29 (WPM)
UWI: 100.09-02-008-29W1.00

Status: Completing (COMP)
Status Date: 11-Aug-2006

Lic. No. 5814 Tundra Sinclair Prov. 10-2-8-29 (WPM)
UWI: 100.10-02-008-29W1.00

Status: Completing (COMP)
Status Date: 09-Aug-2006

Lic. No. 5819 Grand Banks Sinclair Prov. 4-14-7-29 (WPM)
UWI: 100.04-14-007-29W1.00

Revision to Report of: 13-Feb-2006
Contractor: Big Sky Drilling Inc. - **Rig #76**

Spud Date: 08-Aug-2006
K.B. Elevation: 517.18 m
Surface Casing: 177.8 mm @ 134.50 m with 9 t
Finished Drilling: 10-Aug-2006
Total Depth: 1 040 m
Production Casing: 114.3 mm @ 1037.37 m with 18.0 t
Rig Released: 11-Aug-2006
Status: Waiting on Service Rig (WOSR)
Status Date: 11-Aug-2006

Lic. No. 5844 South Pierson Unit No. 1 Prov. A13-4-2-29 (WPM)
UWI: 102.13-04-002-29W1.00

Revision to Report of: 08-May-2006
Contractor : **Akita Drilling Ltd. – Rig #12**

Status: Moving in Rotary Tools (MIRT)
Status Date: 08-Aug-2006

Lic. No. 5845 South Pierson Unit No. 1 Prov. 14B-4-2-29 (WPM)
UWI: 1B0.14-04-002-29W1.00

Revision to Report of: 08-May-2006
Contractor : **Akita Drilling Ltd. – Rig #12**

Spud Date: 07-Aug-2006
K.B. Elevation: 475.71 m
Surface Casing: 177.8 mm @ 137.00 m with 6.0 t
Finished Drilling: 10-Aug-2006
Total Depth: 1 040 m
Production Casing: 114.3 mm @ 1039.70 m with 18.0 t
Rig Released: 10-Aug-2006
Status: Waiting on Service Rig (WOSR)
Status Date: 10-Aug-2006

Lic. No. 5865 South Pierson Unit No. 1 Prov. 1-18-2-29 (WPM)
 UWI: 100.01-18-002-29W1.00

Revision to Report of: 08-May-2006
 Contractor: Tempco Drilling Company Inc. - Rig #3

Spud Date: 09-Aug-2006
 K.B. Elevation: 480.73 m
 Surface Casing: 177.8 mm @ 151.00 m with 7.0 t
 Finished Drilling: 11-Aug-2006
 Total Depth: 1 039 m
 Production Casing: 114.3 mm @ 1038.50 m with 19.0 t
 Rig Released: 12-Aug-2006
 Status: Waiting on Service Rig (WOSR)
 Status Date: 12-Aug-2006

Lic. No. 5868 Tundra Sinclair 9-1-8-29 (WPM)
 UWI: 100.09-01-008-29W1.00

Status: Completing (COMP)
 Status Date: 08-Aug-2006

Lic. No. 5874 Tundra Sinclair 2-33-7-29 (WPM)
 UWI: 100.02-33-007-29W1.00

Revision to Report of: 23-May-2006
 Contractor: Trinidad Drilling Ltd. - **Rig #14**

Spud Date: 09-Aug-2006
 K.B. Elevation: 526.89 m
 Surface Casing: 177.8 mm @ 141.00 m with 8.2 t
 Finished Drilling: 10-Aug-2006
 Total Depth: 1041 m
 Production Casing: 177.8 mm @ 1041.00 m with 6.2 t
 Rig Released: 11-Aug-2006
 Status: Completing (COMP)
 Status Date: 13-Aug-2006

Lic. No. 5875 Tundra Sinclair 7-33-7-29 (WPM)
 UWI: 100.07-33-007-29W1.00

Revision to Report of: 23-May-2006
 Contractor: Trinidad Drilling Ltd. - **Rig #14**

Spud Date: 11-Aug-2006
 K.B. Elevation: 526.18 m
 Surface Casing: 177.8 mm @ 139.40 m with 8.2 t
 Finished Drilling: 13-Aug-2006
 Total Depth: 1 043 m
 Production Casing: 114.3 mm @ 1042.50 m with 8.33 t
 Rig Released: 14-Aug-2006
 Status: Waiting on Service Rig (WOSR)
 Status Date: 14-Aug-2006

- Lic. No. 5878 CNRL Pierson 13-3-2-29 (WPM)
UWI: 100.13-03-02-29 W1.00
- Status: Completing (COMP)
Status Date: 11-Aug-2006
- Lic. No. 5879 CNRL Pierson 4-10-2-29 (WPM)
UWI: 100.04-10-002-29W1.00
- Status: Completing (COMP)
Status Date: 11-Aug-2006
- Lic. No. 5883 South Pierson Unit No. 1 Prov. 13B-4-2-29 (WPM)
UWI: 1B0.13-04-002-29W1.00
- Revision to Report of: 29-May-2006
Contractor: **Akita Drilling Ltd. - Rig #12**
- Spud Date: 10-Aug-2006
K.B. Elevation: 476.94 m
Surface Casing: 177.8 mm @ 137.60 m with 6.0 t
Finished Drilling: 12-Aug-2006
Total Depth: 1 040 m
Production Casing: 114.3 mm @ 1040.00 m with 18.0 t
Rig Released: 13-Aug-2006
Status: Waiting on Service Rig (WOSR)
Status Date: 13-Aug-2006
- Lic. No. 5885 Cosens Daly RE14-25-9-29 (WPM)
UWI: 100.14-25-009-29W1.02
- Revision to Report of: 29-May-2006
Contractor: C/D Oilwell Servicing Ltd – **Rig #5**
- Re-entry Date: 19-Jun-2006
K.B. Elevation: 524.88 m
Finished Drilling: 28-Jun-2006
Original Total Depth: 812 m
New Total Depth: 904 m
Casing Liner: 88.9 mm @ 904.00 m with 1.1 t
Rig Released: 05-Jul-2006
Status: Completing (COMP)
Status Date: 08-Aug-2006
- Lic. No. 5889 South Pierson Unit No. 1 4C-17-2-29 (WPM)
UWI: 1C.04-17-002-29 W1.00
- Status: Completing (COMP)
Status Date: 08-Aug-2006

- Lic. No. 5891 South Pierson Unit No. 1 5D-17-2-29 (WPM)
 UWI: 1D0.05-17-002-29W1.00
- Status: Completing (COMP)
 Status Date: 12-Aug-2006
- Lic. No. 5893 South Pierson Unit No. 1 12B-17-2-29 (WPM)
 UWI: 1B0.12-17-002-29W1.00
- Finished Drilling: 08-Aug-2006
 Total Depth: 1 033 m
 Production Casing: 114.3 mm @ 1033.00 m with 19.0 t
 Rig Released: 08-Aug-2006
 Status: Completing (COMP)
 Status Date: 13-Aug-2006
- Lic. No. 5912 Tundra Sinclair Prov. 13-20-8-29 (WPM)
 UWI: 100.13-20-008-29W1.00
- Revision to Report of : 19-Jun-2006
 Contractor: Trinidad Drilling Ltd. – **Rig # 14**
- Status: Moving in Rotary Tools (MIRT)
 Status Date: 14-Aug-2006
- Lic. No. 5919 South Pierson Unit No. 1 A13-8-2-29 (WPM)
 UWI: 102.13-08-002-29W1.00
- Revision to Report of: 19-Jun-2006
 Contractor: **Tempco Drilling Company Inc. - Rig # 3**
- Spud Date: 13-Aug-2006
 K.B. Elevation: 477.45 m
 Surface Casing: 177.8 mm @ 151.00 m with 7.0 t
 Status: Waiting on Cement (WOC)
 Status Date: 14-Aug-2006
- Lic. No. 5944 Lodgepole Pierson HZNTL A4-8-3-28 (WPM)
 UWI: 102.04-08-003-28W1.00
- Status: Completing (COMP)
 Status Date: 10-Aug-2006
- Lic. No. 5951 Rideau Sinclair 3-13-8-29 (WPM)
 UWI: 100.03-13-008-29W1.00
- Production Casing: 114.3 mm @ 980.00 m with 21.6 t
 Rig Released: 08-Aug-2006
 Status: Waiting on Service Rig (WOSR)
 Status Date: 08-Aug-2006

- Lic. No. 5954 Tundra Whitewater HZNTL 1-8-3-21 (WPM)
 UWI: 100.01-08-003-21W1.00
- Finished Drilling: 08-Aug-2006
 Total Depth: 1 786 m
 Rig Released: 09-Aug-2006
 Status: Completing (COMP)
 Status Date: 13-Aug-2006
- Lic. No. 5965 Lodgepole Pierson HZNTL B4-8-3-28 (WPM)
 UWI: 103.04-08-003-28W1.00
- Intermediate Casing: 177.8 mm @ 1089.00 m with 15.3 t
 Finished Drilling: 10-Aug-2006
 Total Depth: 1 662 m
 Rig Released: 11-Aug-2006
 Status: Waiting on Service Rig (WOSR)
 Status Date: 11-Aug-2006
- Lic. No. 5982 Tundra Sinclair 1-9-8-28 (WPM)
 UWI: 100.01-09-008-28W1.00
- Revision to Report of: 24-Jul-2006
 Contractor: **Big Sky Drilling Inc. - Rig #76**
- Spud Date: 09-Aug-2006
 K.B. Elevation: 499.30 m
 Surface Casing: 177.8 mm @ 140.00 m with 9.0 t
 Finished Drilling: 11-Aug-2006
 Total Depth: 945 m
 Production Casing: Run
 Rig Released: 11-Aug-2006
 Status: Waiting on Service Rig (WOSR)
 Status Date: 11-Aug-2006
- Lic. No. 5983 Tundra Sinclair 7-9-8-28 (WPM)
 UWI: 100.07-09-008-28W1.00
- Production Casing: Run
 Rig Released: 08 -Aug-2006
 Status: Waiting on Service Rig (WOSR)
 Status Date: 08-Aug-2006
- Lic. No. 5986 Tundra Sinclair 14-9-8-28 (WPM)
 UWI: 100.14-09-008-28W1.00
- Status: Completing (COMP)
 Status Date: 08-Aug-2006

Lic. No. 5989 Rideau Sinclair 3-3-9-29 (WPM)
UWI: 100.03-03-009-29W1.00

Status: Completing (COMP)
Status Date: 10-Aug-2006

Lic. No. 5992 Wilderness Kirkella DIR 5-12-12-29 (WPM)
UWI: 100.05-12-012-29W1.00

Spud Date: 02-Aug-2006
K.B. Elevation: 516.36 m
Surface Casing: 177.8 mm @ 120.00 m with 7.7 t
Finished Drilling: 05-Aug-2006
Total Depth: 840 m
Rig Released: 07-Aug-2006
Status: Abandoned Dry (ABD D)
Status Date: 07-Aug-2006

Lic. No. 5993 Tundra Goodlands 1-13-2-24 (WPM)
UWI: 100.01-13-002-24W1.00

Spud Date: 10-Aug-2006
K.B. Elevation: 516.49 m
Surface Casing: 219.1 mm @ 138.00 m with 12.0 t
Finished Drilling: 13-Aug-2006
Total Depth: 975 m
Rig Released: 14-Aug-2006
Status: Abandoned Dry (ABD D)
Status Date: 14-Aug-2006

Lic. No. 5995 Rideau Sinclair 2-23-8-29 (WPM)
UWI: 100.02-23-008-29W1.00

Status: Completing (COMP)
Status Date: 10-Aug-2006

Lic. No. 6001 Tundra Sinclair Prov. 16-20-7-28 (WPM)
UWI: 100.16-20-007-28W1.00

Revision to Report of: 08-Aug-2006
Contractor: **Big Sky Drilling Inc. - Rig #76**

Spud Date: 13-Aug-2006
K.B. Elevation: 495.64 m
Surface Casing: 177.8 mm @ 139.00 m with 9.0 t
Status: Waiting on Cement (WOC)
Status Date: 14-Aug-2006

Lic. No. 6006

Lodgepole Pierson HZNTL 7-7-3-28 (WPM)
 UWI: 102.07-07-003-28W1.00

License Issued: 09-Aug-2006
 Licensee: Lodgepole Energy No. 2 G.P. Corp.
 Mineral Rights: Freehold
 Contractor: Precision Drilling (1987) Ltd. – Rig. #101
 Municipality: Edward
 Surface Location: 6B-8-3-28
 Co-ords: 410.00 m (N) of (S) boundary of Sec. 8
 590.00 m (E) of (W) boundary of Sec. 8
 Grd. Elevation: 465.90 m
 Proj. TD: 1990 m (Mississippian)
 Field: Pierson
 Classification: Development (Non-Confidential)
 Spud Date: 12-Aug-2006
 K.B. Elevation: 469.97 m
 Surface Casing: 244.5 mm @ 135.50 m with 11.0 t
 Status: Drilling Ahead (DR)
 Status Date: 14-Aug-2006

Lic. No. 6007

Tundra Pierson HZNTL 10-21-3-28 (WPM)
 UWI: 100.10-21-003-28W1.00 - Leg # 1
 UWI: 102.11-21-003-28W1.02 - Leg # 2

License Issued: 11-Aug-2006
 Licensee: Tundra Oil & Gas Limited
 Mineral Rights: Freehold
 Contractor: Trinidad Drilling Ltd. – Rig. #5
 Municipality: Edward
 Surface Location: 4B-21-3-28
 Co-ords: 193.00 m (N) of (S) boundary of Sec. 21
 150.00 m (E) of (W) boundary of Sec. 21
 Grd. Elevation: 466.28 m
 Proj. TD: 1965 m (Mississippian) – Leg #1
 Proj. TD: 1721 m (Mississippian) – Leg #2
 Field: Pierson
 Classification: Development (Non-Confidential)
 Status: Moving in Rotary Tools (MIRT)
 Status Date: 14-Aug-2006